BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Emergency Works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

Final Bill

S.No	Description of item's	Unit	Previous Measuremen		Present Measurements			Total Up to Date	
			Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	KSRB 2-2.1 : Earth work excavation for foundation of buildings,water supply,sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width,in ordinary soil not exceeding 1.5m.in depth including dressing the bottom and sides of pits and trenches, stocking the excavated soil clear from edges of excavation with lead up to 50m.after breaking of clods complete as per specifications.specification. No.KBS 2.3.5 SR 2018-19	cum			809.93	301.09	243861.60	809.93	243861.60
2	KSRRB M100-1 Loading and unloading of stone boulder/stone aggregate/ sand/kanker/Moorum KSRRB M100-1 placing tipper at loading point,loading with front end loader, dumping, turning for return trip excluding time for haulage and return trip complete as per specifications MORTH-100/chapter 1(Page No.133/item No 17.1) SR 2018-19	cum			809.93	83.18	67369.92	809.93	67369.92

3	Supplying and fixing precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost,transportation,hire charges of machinery,machine cutting the vertical face get plain even surface etc,.complete with all leads and lift conveyance charges,labour charges inclusive of cost of all materials.(Drain cover slab)	sqm			527.94	2220.15	1172105.99	527.94	1172105.99
4	Providing precast slab of 250mm thick including cost of all materials,labour,curing,transportation,loading unloading etc,. complete as per the direction of engineer in charge-	sqm			64.80	5147.10	333532.08	64.80	333532.08
5	Engaging on Hire basis JCB including Driver/operator with fuel etc complete (SR 2018-19) Page No XLVIII code 1031)(Log book enclosed)	Day			30.00	5410.25	162307.50	30.00	162307.50
6	Engaging on Hire basis of Tractor 50 HP for Conveying of excavated and removal of stuff from work spot (SR 2018-19) Page No XLVIII code 1024)(Log book enclosed)	Day			90.00	2022.55	182029.50	90.00	182029.50
7	Labour charges to Unskilled mazdoor heavy (Page no LVI)SR 2018-19 Sl No 5.(Log book enclosed)	No,s			900.00	423.89	381501.00	900.00	381501.00
						TOTAL Rs	**2542707.58**		**2542707.58**
								Add GST @12%	305124.91
								GRAND TOTAL RS	**2847832.49**

Contractor

Assistant Engineer
Ward NO-02

Assistant Executive Engineer
Yelahanka Sub division

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Emergency works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

MEASUREMENT SHEET Bill N0:-Final Bill

Pre Measurements Taken On:- 11/05/2020

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
1	KSRB 2-2.1 : Earth work excavation for foundation of buildings,water supply,sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width,in ordinary soil not exceeding 1.5m.in depth including dressing the bottom and sides of pits and trenches, stocking the excavated soil clear from edges of excavation with lead up to 50m.after breaking of clods complete as per specifications.specification. No.KBS 2.3.5 SR 2018-19							
	Desilting of Drains in ward no-02 primises	Cum						
	Kamakshamma Layout Main Road/1st Cross		1	28.80	0.55	0.50	7.92	
	Kamakshamma Layout Western side 2nd Cross:-L/Side		1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
	R/side		1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
	Connecting Road		2	14.80	0.45	0.45	5.99	
	Kondappa Layout Main Road, Eastern Side		1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	28.80	0.55	0.50	7.92	
	chowdeshwari 4th cross		1	30.00	0.45	0.45	6.08	
			1	18.80	0.45	0.45	3.81	
	chowdeshwari 2nd main		1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
			1	29.20	0.45	0.45	5.91	
	Manavarthi Thota 19th cross		1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
			1	30.00	0.45	0.45	6.08	
			1	28.50	0.45	0.45	5.77	
	Kamakshamma Layout 3rd A cross		1	18.00	0.45	0.45	3.65	
	kotebeedhi venugopala swamy temple		1	30.00	0.45	0.50	6.75	
			1	30.00	0.45	0.50	6.75	
			1	30.00	0.45	0.50	6.75	
			1	25.00	0.45	0.50	5.63	
	JP colony main road		1	30.00	0.45	0.50	6.75	
			1	30.00	0.45	0.50	6.75	
			1	30.00	0.45	0.50	6.75	
			1	20.00	0.45	0.50	4.50	
	5th Phase,SLK software to shrushti College Road		1	30.00	0.55	0.50	8.25	
			1	9.80	0.55	0.50	2.70	
	RO Plant Road		1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	

C&F
Bill 4/5

Gym road	1	30.00	0.55	0.50	8.25
	1	12.90	0.55	0.50	3.55
Puttenahalli village 1st Main	1	30.00	0.45	0.45	6.08
	1	30.00	0.45	0.45	6.08
Vinayaka Layout 1stmain	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	12.50	0.55	0.50	3.44
Kenchenahalli main road	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	24.80	0.55	0.50	6.82
Kenchenahalli 1st cross road	1	30.00	0.45	0.45	6.08
	1	30.00	0.45	0.45	6.08
	1	9.60	0.45	0.45	1.94
Prakruthi Layout main road	2	30.00	0.55	0.50	16.50
	2	30.00	0.55	0.50	16.50
	2	30.00	0.55	0.50	16.50
	2	30.00	0.55	0.50	16.50
	2	12.80	0.55	0.50	7.04
Prakruthi Layout 1st cross road	2	30.00	0.45	0.45	12.15
	2	30.00	0.45	0.45	12.15
	2	25.60	0.45	0.45	10.37
Harohalli main road(Oppossite to Govt School)	2	30.00	0.55	0.50	16.50
	2	30.00	0.55	0.50	16.50
	2	30.00	0.55	0.50	16.50
	2	30.00	0.55	0.50	16.50
	2	15.00	0.55	0.50	8.25
Nagenahalli main road,Janatha colony	1	30.00	0.55	0.50	8.25
	1	25.00	0.55	0.50	6.88
Cross Road	1	30.00	0.45	0.45	6.08
	1	5.00	0.45	0.45	1.01
Suryavamshi Layout Main Road	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	24.80	0.55	0.50	6.82
Suryavamshi Layout cross Road	1	30.00	0.45	0.45	6.08
	1	24.50	0.45	0.45	4.96
Harohalli,Naydu Layout main road	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
Cross Road	1	30.00	0.45	0.45	6.08
	1	27.90	0.45	0.45	5.65
Harohalli,Sai Layout main road	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	25.00	0.55	0.50	6.88
Cross Road	1	30.00	0.45	0.45	6.08
	1	30.00	0.45	0.45	6.08
	1	18.00	0.45	0.45	3.65
Old Town,Pushkarni Road	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
Yelahanka AD Colony main road	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
	1	30.00	0.55	0.50	8.25
Cross Road	1	30.00	0.45	0.45	6.08
	1	9.90	0.45	0.45	2.00
:-	1	30.00	0.45	0.45	6.08
	1	9.50	0.45	0.45	1.92

	Darga Road		1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
	Kerekode Road		1	28.70	0.55	0.50	7.89	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	30.00	0.55	0.50	8.25	
			1	9.90	0.55	0.50	2.72	
						Total	809.93	

Contractor

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Emergency works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

MEASUREMENT SHEET Bill N0:-Final Bill

Pre Measurements Taken On:- 14/05/2020

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
2	KSRRB M100-1 Loading and unloading of stone boulder/stone aggregate/ sand/kanker/Moorum KSRRB M100-1 placing tipper at loading point,loading with front end loader, dumping, turning for return trip excluding time for haulage and return trip complete as per specifications MORTH-100/chapter 1(Page No.133/item No 17.1) SR 2018-19							
		Cum	Quantity Vide Item No-01				809.93	
						Total	809.93	

Contractor

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:- Emergency works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:- 02/07/2020

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
3	Supplying and fixing precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost,transportation,hire charges of machinery,machine cutting the vertical face get plain even surface etc,.complete with all leads and lift conveyance charges,labour charges inclusive of cost of all materials.(Drain cover slab)							
	Kamakshamma Layout Main Road/1st Cross	sqm	48	0.90	0.60		25.92	
	Kamakshamma Layout Western side 2nd Cross:-L/Side		36	0.75	0.60		16.20	
	R/side		29	0.75	0.60		13.05	
	Connecting Road		17	0.75	0.60		7.65	
	Kondappa Layout Eastern Side,15th cross Near		31	0.90	0.60		16.74	
	16th cross near		28	0.90	0.60		15.12	
	19th cross near		24	0.90	0.60		12.96	
	23rd cross near		19	0.90	0.60		10.26	
	chowdeshwari 4th cross		59	0.75	0.60		26.55	
	chowdeshwari 2nd main		33	0.90	0.60		17.82	
	Manavarthi Thota 19th cross		54	0.75	0.60		24.30	
	Kamakshamma Layout 3rd A cross		23	0.90	0.60		12.42	
	kotebeedhi venugopala swamy temple		32	0.75	0.60		14.40	
	JP colony main road near samudaya bhavana		27	0.75	0.60		12.15	
	5th Phase,SLK software to shrushti College		25	0.75	0.60		11.25	
	RO Plant Near		18	0.75	0.60		8.10	
	Gym road		23	0.75	0.60		10.35	
	Puttenahalli village 1st Main		31	0.75	0.60		13.95	
			22	0.90	0.60		11.88	
	Vinayaka Layout 1stmain		25	0.75	0.60		11.25	
	Kenchenahalli main road		53	0.90	0.60		28.62	
	Kenchenahalli main & cross roads		61	0.75	0.60		27.45	
	Prakruthi Layout main & cross roads		32	0.90	0.60		17.28	
	Harohalli Village Main &Cross roads		51	0.75	0.60		22.95	
	Harohalli main road(Oppossite to Govt School)		28	0.90	0.60		15.12	
	Nagenahalli main & cross roads,Janatha colony		73	0.75	0.60		32.85	
	Suryavamshi Layout Main &Cross Roads		27	0.75	0.60		12.15	
	Harohalli,Naydu Layout main & cross roads		24	0.75	0.60		10.80	
	Harohalli,Sai Layout main & cross roads		35	0.75	0.60		15.75	
	Old Town,Pushkarni Road		28	0.75	0.60		12.60	
	Yelahanka AD Colony main & cross roads		36	0.75	0.60		16.20	
	Darga Road		24	0.75	0.60		10.80	
	Kerekodi Road		29	0.75	0.60		13.05	
						Total	527.94	

Contractor

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Emergency works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:- 08/07/2020

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
4	Providing precast slab of 250mm thick including cost of all materials,labour,curing,transportation,loading unloading etc,. complete as per the direction of engineer in charge-							
	Kamakshamma Layout Main Road(Kaka Hotel Road)	sqm	6	0.90	0.60		3.24	
	2nd Cross		7	1.50	0.60		6.30	
	3rd Cross		8	1.50	0.60		7.20	
	Kamakshamma Layout Western Side 2nd cross		9	0.90	0.60		4.86	
	4th cross (Roopa Silk House Near)		9	1.20	0.60		6.48	
	Kondappa Layout Main Road(Oppossite To Ganesha Temple)		17	1.80	0.60		18.36	
	Western Side:-27th Cross		17	1.80	0.60		18.36	
						Total	64.80	

Contractor

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Emergency works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:- 20/08/2020

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
5	Engaging on Hire basis JCB including Driver/operator with fuel etc complete (SR 2018-19) Page No XLVIII code 1031)**(Log book enclosed)**							
	From Dated :-01-04-2020 to 18-08-2020 on							
	Apr-20	Day	6x1				6.00	
	May-20		6x1				6.00	
	Jun-20		8x1				8.00	
	Jul-20		7x1				7.00	
	Aug-20		3x1				3.00	
						Total	30.00	

CMC 20/8/2020

Contractor

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Emergency works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:- 20/08/2020

S.NO	Description of item's		Unit	No	Measurements L	B	D	Qty	Remarks
6	Engaging on Hire basis of Tractor 50 HP for Conveying of excavated and removal of stuff from work spot (SR 2018-19) Page No XLVIII code 1024)**(Log book enclosed)**								
	From Dated :-01-04-2020 to 18-08-2020 on								
		Apr-20	Day	18x1				18.00	
		May-20		18x1				18.00	
		Jun-20		22x1				22.00	
		Jul-20		22x1				22.00	
		Aug-20		10x1				10.00	
							Total	90.00	

Contractor

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work:-Emergency works in Chowdeshwari Ward no.02.

Agency:- R.Ranganath No:37,19th cross,1st N Block, Rajajinagara,Bangalore-560010

MEASUREMENT SHEET Bill N0:-Final Bill

Pre Measurements Taken On:- 20/08/2020

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
7	Labour charges to Unskilled mazdoor heavy (Page no LVI)SR 2018-19 Sl No 5.**(Log book enclosed)**							
	From Dated :-01-04-2020 to 18-08-2020 on							
	Apr-20	No.s	6x10				60.00	
			11x9				99.00	
			1x8				8.00	
			1x7				7.00	
			1x5				5.00	
	May-20		5x10				50.00	
			12x9				108.00	
			2x8				16.00	
			1x6				6.00	
			1x5				5.00	
			1x4				4.00	
	Jun-20		9x10				90.00	
			11x9				99.00	
			2x8				16.00	
			2x4				8.00	
	Jul-20		10x10				100.00	
			11x9				99.00	
			1x8				8.00	
			2x5				10.00	
	Aug-20		1x10				10.00	
			9x9				81.00	
			1x6				6.00	
			1x5				5.00	
						Total	900.00	

C&TC

Contractor

Assistant Engineer
Ward No-02

Assistant Executive Engineer
Yelahanka Sub Division